


ThomX commissioning

Iryna Chaikovska (LAL) on behalf of the commissioning group



Commissioning team


M. Biagini, C. Bruni, I. Chaikovska, S. Chance, N. Delerue, A. Gamelin, L. Garolfi, H. Guler, H. Monard (LAL)

A. Loulergue (SOLEIL)

- ▶ RF gun + Linac + Transfer Line + Extraction Line => C. Bruni, S. Chance
 - ▶ Storage Ring => I. Chaikovska, N. Delerue
 - ▶ X-line => M. Jacquet, K. Dupraz
-
- ▶ Installation and alignment => D. Douillet
 - ▶ RF Laser => V. Soskov
 - ▶ Magnets => F. Marteau, C. Vallerand
 - ▶ Pulsed Magnets => P. Alexandre, M. Omeich
 - ▶ Linac RF => J-P Pollina, M. Omeich, M. El Khaldi
 - ▶ Control system => P. Gauron
-
- ▶ SR RF and Feedback systems => M. El Khaldi, P. Marchand, R. Sreedharan
 - ▶ Vacuum => B. Mercier
 - ▶ Diagnostics => N. Hubert, N. Delerue
 - ▶ Fabry-Perot cavity => R. Chiche, F. Zomer
 - ▶ Synchronization => N. Delerue



Commissioning strategy



Radiation protection aspects

- ▶ System of the Safety and Radioprotection (IRSD + IPNO): procedures started in March 2017, delivery/installation is expected in Autumn 2017.
- ▶ Authorization from **Autorité de Sûreté Nucléaire** (Nuclear Safety Authority) to operate the accelerator (a few years) but the agreement to start the commissioning should be obtained rapidly.
- ▶ Radiation protection system should ensure the commissioning with no special attention to the radiation levels.



Phase I of the commissioning

Phase I: The final assembly and the hardware testing (started/ongoing)

- ▶ Preparation of the hall for accelerator installation is ongoing: first girder (RF gun) is installed.
- ▶ To optimize the assembly => different components are preinstalled and prealigned in advance
 - The quadrupoles and sextupoles of the SR together with the vacuum chamber and the hardware will be mounted on 8 girders in Build. 208
- ▶ Testing of the different subsystems is ongoing.
- ▶ All the available equipment to be verified (including the magnet polarity, magnet cycling, power supplies, cabling, timing system, electronics etc.).
- ▶ The control system for most of the equipment is ready. To be integrated and validated on site. GUI to be developed and tested.
- ▶ The final tests for several subsystems will be performed with the beam.

Alignment works and accelerator installation have started in IGLEX in February 2017



Preinstallation and prealignment of the SR



8 girders of the SR are already preinstalled in Build. 208

Soon, the magnets will be mounted on the girders according to sorting procedure.

Commissioning: RF gun/Linac/TL/EL

Main steps:


- ▶ Conditioning of the RF gun + Accelerating Section.
- ▶ Conditioning with the beam: Cu cathode (low repetition frequency 1-5 Hz)
 - Characterization of the cathode (charge measurements)
 - Characterization of the RF-gun (charge/phase, energy)
 - Characterization of the solenoids
 - Characterization of the LIL accelerating section + TL
- ▶ Nominal repetition frequency with the Cu cathode (~100 pC) => SR commissioning.
- ▶ Mg cathode (low repetition frequency): low charge/nominal charge.
- ▶ Nominal repetition frequency with the Mg cathode: low charge/nominal charge.

Expected to start in the beginning of 2018

Commissioning: RF gun/Linac/TL/EL

Characterization of the cathode, RF gun and solenoids:


- ▶ Dark current measurements (ICT1).
- ▶ Laser beam measurements/laser alignment.
- ▶ Charge vs. phase measurements (ICT1).
- ▶ Beam energy measurements @RF gun exit (corrector, screen/BPM).
- ▶ Working point (phase max energy, charge ~30 pC, beam@screen) => solenoid alignment with the beam.
- ▶ Characterization of the solenoids (beam size measurements vs. solenoid field).



Commissioning: RF gun/Linac/TL/EL


Characterization of the linac (straight section):

- ▶ Working point (phase max energy, transport + focusing to see the beam@ICT).



- ▶ Orbit/orbit correction.
- ▶ Measurements of the beam transport by ICT 1 + ICT 2 + Faraday cup.
- ▶ Energy measurements with/wo accelerating section (corrector, screen/BPM).
- ▶ Emittance measurement (Quad scan)
 - Optimization of the solenoid working point
 - Twiss parameters.

Commissioning: RF gun/Linac/TL/EL



Characterization of the linac (bend section 1):


- ▶ Working point (phase max energy, solenoid field to minimize the emittance, beam@screen).
- ▶ Tune the beam transport according to the Twiss parameters found before to focus the beam @Dipole entrance.
- ▶ Measurement of the beam energy and energy spread.
- ▶ Estimation of the bunch length with the 3 phase method.
- ▶ Measurement of the dispersion function (LIL section with the BPM).

Commissioning: RF gun/Linac/TL/EL



Characterization of the linac (bend section 2):


- ▶ Working point (phase max energy, solenoid field to minimize the emittance)
- ▶ Tune the beam transport according to the Twiss parameters found before to inject into the SR
- ▶ Orbit/orbit correction
- ▶ Measurements of the beam transport along TL (ICT)
- ▶ Emittance and Twiss parameters measurements => estimation of the emittance degradation.



Preparation of the different working points for the SR (different charge, energy, energy spread, emittance) => commissioning of the SR can start.

Commissioning: RF gun/Linac/TL/EL

End of the Transfer Line



Extraction Line





Commissioning: Storage Ring

ThomX SR: L = 18 m, T = 60 ns, Frep = 16.7 MHz

- ▶ 8 Dipoles
- ▶ 24 Quadrupoles
- ▶ 12 Sextupoles
- ▶ 2 Kickers
- ▶ 1 Septum
- ▶ 1 RF cavity
- ▶ 12 BPM
- ▶ 12 Correctors

Parameter	Value/Units
Beam energy	50-70 MeV
Bunch Charge	1 nC
Bunch length (rms)	20-30 ps
Circumference	18 m
Revolution frequency	16.7 MHz
Current	16.7 mA
RF frequency/Harmonics	500 MHz /30
Momentum compaction	0.0125 - 0.025
Betatron tunes	3.17/1.64
Natural chromaticity	-2.6/-5.7
Damping time trans./long.	4/1.8 s
Repetition frequency	50 Hz
Beam size at the IP	70 μm
RF Voltage/cavity	300 kV (500 kV max)
Energy loss per turn	1.57 eV (synchro)



Commissioning strategy: Storage Ring

ThomX SR operation: low energy, high bunch charge, collective effects/instabilities, absence of the synchrotron damping, short lifetime => commissioning is a challenge.

- ▶ **Single particle beam dynamics: lower charge**
 - Linear dynamics (optical functions, working point, closed orbit...)
 - Nonlinear dynamics (chromaticities, tune shift with amplitude/momentum deviation, dynamic aperture, momentum acceptance...).
- ▶ **Multi particle beam dynamics (collective effects): nominal charge**
 - Coherent Synchrotron Radiation (CSR)
 - IntraBeam Scattering (IBS)
 - Ion instabilities
 - ...



Commissioning: Storage Ring

- ▶ Phase I The final assembly and the hardware testing (started/ongoing).
- ▶ Phase II Goal: obtain stored beam of sufficient quality.
- ▶ Phase III Goal: reach the SR design parameters.
- ▶ Phase IV Goal: operate with the Fabry-Perot cavity and test the X-ray production
 - Optimization of the Interaction Point => X-ray production.

When phases I - IV are finished the beam commissioning is over

Subsequent work on the SR will be focused on the further optimization, beam dynamics studies and optimization of the X-ray production.

SR commissioning: subsystem status

- ▶ Installation is completed, alignment checked shortly before commissioning
- ▶ Injector (linac + TL + EL) is commissioned
- ▶ Injection/extraction system (septum + kickers) is tested
- ▶ Synchronization system is implemented and tested
- ▶ Radiation protection and safety systems are fully implemented
- ▶ Magnets are installed and checked (PS control, polarity...)
- ▶ Technical interlocks are tested
- ▶ Vacuum ideally 10^{-10} mbar
- ▶ RF cavity is conditioned
- ▶ Feedback systems are installed and tested
- ▶ All beam diagnostics are installed and tested
- ▶ All functionality tests are completed
- ▶ Control system is fully implemented and tested
- ▶ All applications are developed for the commissioning.




SR commissioning: subsystem status

After the first survey concerning the different subsystems of the SR, estimate for the time needed to make the subsystem work after its installation:

- ▶ Diagnostics: BPM (~4 days), MRSV (~2 days), BLM (~2 days)
- ▶ Vacuum: 2 months
- ▶ Magnets: ~2 days
- ▶ Pulsed Magnets: in progress
- ▶ Synchronization: 3 days
- ▶ RF + Feedback: 3 weeks
- ▶ Fabry-Perot Cavity: whole installation on the hexapode in the laser room => moving the whole system at the end of Phase II or Phase III to the accelerator hall (a few weeks).
- ▶ X- line can be commissioned w/o beam at the same time as FPC.


Phase II: expected to start in the beginning of 2018 (spring ?)



Commissioning: SR (Injection)

To ensure the SR commissioning the injector must deliver the beam with the sufficient quality (energy, charge, emittance, energy spread).

- ▶ To start => lower bunch charge (< 200 pC) and lower injection frequency (~ 1 Hz) => beam lifetime \uparrow and the impact of the collective effects \downarrow .
- ▶ The injection will be done using the standard septum and one fast kicker set-up => single-turn on-axis injection.
- ▶ **Conditions:** **quadrupoles** + **sextupoles** + **RF system** are **OFF**. **Extraction kicker** is **OFF**. **Dipoles** are **ON**.
- ▶ The dipoles will be cycled to the same current as the TL dipoles.
- ▶ Scan of the septum and injection kicker voltage and timing.
- ▶ Diagnostics: BPM signal (sum of all electrodes) and orbit, BLM.
- ▶ **Result:** the beam is injected on-axis.



Commissioning: SR (First Turns)

- ▶ **Conditions:** sextupoles + RF system are OFF. Extraction kicker is OFF. Quadrupoles and dipoles are ON (cycled to a good energy).
- ▶ Turn-by-turn analysis on ~100 turns
 - Measurement of the integer part of the tune
 - First measurements of the tune and first orbit and orbit correction
 - By tuning the septum/kicker try to steer the beam and so decrease the betatron oscillations (BPM signal).
- ▶ Without RF system => bunch lengthening => the BPM signal becomes weaker (BPM signal sum goes to 0 after ~500 turns).
- ▶ Sextupoles are ON and set to fraction of the nominal fields (10% ...100%)
 - Checking the injection with the sextupoles ON
 - First chromaticity measurements by varying the linac energy only.
- ▶ **Result:** the tune, orbit and chromaticity are measured on the first turns.



Commissioning: SR (Stored Beam, Extraction)

- ▶ **Conditions:** **quadrupoles** + **sextupoles** + **RF system** are **ON**. **Extraction kicker** is **OFF**.
- ▶ Optimization of the RF frequency, voltage and phase to store the beam circulated for larger number of turns (1000 and more).
- ▶ Good response of the BPM.
 - More precise measurements of the beam tune, orbit, chromaticity
 - Chromaticity and ORM measurements => test of the SR model.
- ▶ Scan of the tune/chromaticity vs. storage performance (number of turns).
- ▶ Test of the extraction system (**septum** + **extraction kicker ON**)=> beam sent to the dump.
- ▶ Test of the higher injection frequency.
- ▶ **Result:** beam storage. Tune, orbit, chromaticity are well defined. Full injection@50 Hz.

Beam based hardware and software checkouts, optimization and debugging of the high level control applications.



Commissioning: SR (Machine Physics/IP optimization)

- ▶ **With beam stored in the SR**
 - ORM measurements => LOCO (beam optics, SR model/real machine calibration)
 - Test of the RF voltage up to 300 kV
 - Measurements of the beta function and dispersion
 - Measurements of the bunch length (streak camera) + beam size/emittance (SRM)
 - Beam dynamics studies, BBA...
- ▶ Test of the higher charge ~ 1 nC. Possibility to employ different optics (higher momentum compaction) => the impact of the collective effects ↓.
- ▶ Tuning the injection + test of the feedback systems with the nominal charge.
- ▶ **Conditions:** **Fabry-Perot cavity** is **commissioned** and the **laser** is **ON**, the repetition frequency is set to 50 Hz, bunch charge 1 nC.
 - Position and phase scan => optimization of the Interaction Point.
- ▶ **Result:** Full injection at 50 Hz, 1 nC of beam charge, IP is optimized. X-ray production.

Phase IV of the commissioning is finished!



Control system

- ▶ The ThomX control system is based on Tango.
- ▶ Different Tango Device Servers essential for the commissioning (e.g. BPM, magnets PS) are currently under the test.
- ▶ Control applications for commissioning and operation to be developed (control windows for different subsystems, status windows...).
- ▶ High level application to perform the physics measurements are under development by using the Matlab Middle Layer (MML) adapted from SOLEIL.
- ▶ An electronic logbook will be set up to record commissioning results (shift staff, shift agenda, operation details and summary). The prototype of the e-logbook is under the test now.




Example of the Applications

>> gev2bend(0.05) = 159.2996 A

>> bend2gev(300) = 0.077 GeV

>> k2amp('QP2','Monitor', 9.9755,[1 2], 0.05) = 3.2596 A






>> amp2k('QP2','Monitor',12,[1 2], 0.05)=35.2716 1/m²



Example of the Applications

- ▶ Save/Restore the machine configuration
- ▶ First turns applications
- ▶ BPM test programs
- ▶ Orbit correction
- ▶ Optical functions measurement
- ▶ Tune display and control
- ▶ ORM measurements
- ▶ Chromaticity measurement
- ▶ Injection matching
- ▶ Magnet cycling
- ▶ Lattice symmetry restoration (LOCO)
- ▶ Emittance measurement
- ▶ BBA

- ▶ Closed orbit bumps
- ▶ Analysis of nonlinearities
- ▶ Analysis of the collective effects
- ▶ ...



Specific issues

- ▶ Injector commissioning (RF gun + Linac + TL + EL): a good knowledge of the photoinjectors (PHIL) @LAL together with the SOLEIL expertise on the Linac commissioning (LIL section).
- ▶ Some components are common to both TL and SR => benefit from the experience gained during the TL commissioning.
- ▶ The SR commissioning will face with many challenges
 - high particle density and low energy
 - mismatched beam injection and absence of the synchrotron damping
 - nonlinear beam dynamics + collective effects
 - limited beam storage
 - need for the precision and stability in the Interaction Region.
- ▶ Strong interaction with the SOLEIL team.



Time plan and organization

- ▶ The commissioning with beam => start in the beginning of 2018 (end of 2017 ?).
- ▶ While waiting for the authorization (Safety and Radioprotection) => Phase I of the commissioning (full installation, alignment and the hardware testing phase)
 - Several tests of the control system
 - Setting and testing of the MML configuration/control of the devices
 - Testing of the different hardware on-site with its control system
 - Test of the applications/GUI for commissioning.
- ▶ Organization of the commissioning:
 - The shift schedules (only the working hours are foreseen at the moment)
 - The shift team composition
 - Intervention team
 - Communication and meeting organization (daily/weekly meetings).



Perspectives

- ▶ The commissioning preparation work will continue in close collaboration with the control system team (**Phase I of the commissioning**).
- ▶ Meetings: continue the monthly meetings (**Commissioning**) + twice a month (**Technical Commissioning**).
- ▶ The documentation for the commissioning (**commissioning plan + beam dynamics measurements with procedures + beam dynamics in the SR**) under the preparation.
- ▶ **End of the ANR EQUIPEX program in December 2019 => according to the current planning/timing, the commissioning of the ThomX should be finished by then.**

