ESRF EBS Accelerator Upgrade

Paris, March 21th 2017

Pantaleo Raimondi

On behalf of the Accelerator Project Phase II Team



ESRF TODAY

Central Building Central Building Central Building Central Building Central Building Central Building BM32 (IF CRG) ID01 BM01 (SW/NOR CRG) ID02 BM01 (SW/NOR CRG) ID02 BM02 (JSW/NOR CRG) ID02 BM02 (JSW/NOR CRG) ID02 BM02 (JSW/NOR CRG) ID02 BM02 (JSW/NOR CRG)	Storage ring 6GeV, 844 m		
BM02 02AM CRG)	Energy	GeV	6.04
	Multibunch Current	mA	200
Booster Synchrotron	Horizontal emittance	nm	4
	Vertical emittance	pm	3.5
Booster synchrotron 200 MeV → 6 GeV 300m, 10 Hz	32 straight sections DBA lattice 42 Beamlines		
1019 BAAL	12 on dipoles		
	30 on insertion devices		
BM18 ID18 BM16 ID16 ID16 ID16 ID16 ID16 ID16 BM16 ID16 ID16 ID16 ID16 ID16 ID16 ID16 ID	72 insertion devi 55 in-air undulat 11 in-vacuum un 2 cryogenic	ors, 6 wiggle	

The Accelerator Upgrade Phase II aims to:


- Substantially decrease the Store Ring Equilibrium Horizontal Emittance
- Increase the source brilliance
- Increase its coherent fraction

In the context of the R&D on "Ultimate Storage Ring", the ESRF has developed a solution, based on the following requirements and constraints:


- Reduce the horizontal equilibrium emittance from 4 nm to less than 140 pm
- Maintain the existing ID straights beamlines
- Maintain the existing bending magnet beamlines
- Preserve the time structure operation and a multibunch current of 200 mA
- Keep the present injector complex
- Reuse, as much as possible, existing hardware
- Minimize the energy lost in synchrotron radiation
- Minimize operation costs, particularly wall-plug power
- Limit the downtime for installation and commissioning to less than 18 months.

Maintain standard User-Mode Operations until the day of shut-down for installation





BRILLIANCE AND COHERENCE INCREASE



BENDING MAGNETS SOURCE: 2-POLE, 3-POLE OR SHORT WIGGLERS

All new projects of diffraction limited storage rings have to deal with:


Increased number of bending magnets / cell => BM field reduction

Conflict with hard X-ray demand from BM beamlines


ESRF will go from 0.85 T BM to 0.54 T BM

The BM Sources will be replaced by dedicated 2-Pole or 3-Pole Wigglers

- Field Customized
- Large fan with flat top field
- 2 mrad feasible for 1.1 T 3PW
- Mechanical length ≤ 150 mm
- Source shifts longitudinally by ~3m
- Source shifts horizontally by ~1-2cm



ESRF Phase II Upgrade at the Bone



New Low Emittance Layout: Ex=0.135nm

The 844m Accelerator ring consists of:


- 32 identical Arcs 21.2m long
- 32 straight sections 5.2m long equipped with undulators and RF

Each Arc is composed by a well defined sequence of Magnets (dipoles, quadrupoles etc), Vacuum Components (vacuum vessel, vacuum pumps etc), Diagnostic (Beam Position Monitors etc) etc.

All the Arcs will be replaced by a completely new Layout



THE EVOLUTION TO MULTI-BEND LATTICE




Double-Bend Achromat (DBA)


- Many 3rd gen. SR sources
- Local dispersion bump (originally closed) for chromaticity correction



THE EVOLUTION TO MULTI-BEND LATTICE



THE HYBRID MULTI-BEND (HMB) LATTICE



Linear and nonlinear optimizations have been done with the multi-objective genetic algorithm NSGA-II, to maximize Touschek lifetime and dynamic aperture.

Lifetime and dynamic aperture are computed on 10 different errors seeds.


Sextupoles: from 6 to 3 families, weaker and shorter.

Octupoles: from 2 to 1 family, weaker and shorter.


Tunes: 76.21 27.34

Linear matching parameters: $\beta_{x \text{ ID}}$ = 6.9m

Chromaticities: 6, 4








S28A DA -8.1mm@S3 TLT ~ 13h.

<mark>S28B</mark> DA -10mm@S3 TLT ~ 21h

e _y =5pm	ESRF	Upgrade
Multibunch	64 h	21 h
16 bunch	6 h	2.1 h
4 bunch	4 h	1.4 h




Technical challenge: Magnets System




Pole shape optimization

Imposed 11mm stay clear from pole to pole for all magnets for optimal synchrotron radiation handling



Low gradient pole profile



High gradient pole profile

Vacuum chamber and magnets sections




QUADRUPOLES

High Gradient

- 91 T/m gradient, 388 484 mm length
- 12.7 mm bore radius, 11 mm vertical gap
- 1.4 1.6 kW power consumption


HG Prototype


+/-20um pole accuracy



Moderate Gradient

- Up to 58 T/m gradient, 162–295 mm length
- 16.4 mm bore radius, 11 mm vertical gap
- 0.7 1.0 kW power consumption








DIPOLE WITH LONGITUDINAL GRADIENT


Specifications

- 0.17 0.67 T field
- 5 modules of 357 mm each
- Larger gap for the low field module
- •Allows the installation of an absorber
- **Engineering design**
- Completed
- Prototyping
- Completed

The DLs will be build by ESRF










DIPOLE QUADRUPOLES



DQ1 pole shape

DQ1 gradient homogeneity: Integration of trajectory along an arc

DQ1: 1.028 m, 0.57 T, 37.1 T/m

 $\Delta G/G < 1\%$ (GFR radius 7 mm)

DQs are machined in 7 solid iron plates

Poles curved longitudinally for maximum stay clear and good field region




OCTUPOLES


S28b specifications

- 48 kT/m³ nominal strength (70 kT/m³ maximum)
- 90 mm length
- 4 Water cooled coils at the return-field yoke
- Allows for the required stay-clear for Synchrotron Radiation fans

Prototyping

Air cooled prototype measured






The European Synchrotron



EBS MASTER PLAN (2015-2020)

Master Plan and Major Milestones





PROGRESS STATUS: DESIGN

- > Design of all the components nearly completed:
- Magnets ~95% (Kickers and PM-septa in progress)
- Vacuum System ~95% (One-of-a-kind chambers in injection section in progress)
- Absorbers ~100%
- Girders ~100%
- Supports ~100%
- Diagnostics ~80% (Collimators, Special chambers in progress)
- Power Supplies ~90% (Sizing optimization and hot-swap implementation in progress)

All elements have been fully integrated and are consistent with the overall specifications and requirements

ISDD and TID very heavily involved for

- Design finalization
- System integration
- Logistic



PROGRESS STATUS: PROCUREMENT

- All contracts for serial production magnets in place
- All contracts for vacuum chambers in place
- Girder contracts in place
- Infrastructure adaptations critical contracts in place
- All large scale procurement in place by December-2016

Delivery of serial components has started will last about 2 years

ADM very heavily involved for

- Budget and Financing
- Procurement
- Personnel



ESRF EBS (2015-2022): MAGNETS PROCUREMENT

All contracts in place, magnets in fabrication FAT for HG-Quads, Sextupoles and correctors last week All FAT should be completed by December More than 1000 Magnets to be procured by the end of 2018



132 dipoles



99 dipole-quadrupoles



66 octupoles



398 moderate gradient quadrupoles



130 high gradient quadrupoles



196 sextupoles



100 correctors




Courtesy of ASD-IDM & ISDD-MEG






Courtesy of ASD-IDM & ISDD-MEG

IMPLEMENTATION IN CHARTREUSE HALL



Dipole assembly area






ESRF EBS (2015-2022): VACUUM CHAMBERS PROCUREMENT






FAMILY 3: LOW PROFILE STAINLESS STEEL CHAMBERS




BELLOW RF FINGERS: ESRF DESIGN PATENTED



Blade contact

- Smooth transitions between profiles
- No change of the profile inside the RF fingers




Courtesy of P Brumund, L Eybert, L Goirand



PRODUCTION – VACUUM CHAMBERS

(STAINLESS STEEL)


CH4 high profile pre series



Stainless steel chambers: 2 contracts FMB (D) CH14: 1 contract PINK (D)



Pre-series still in progress



CH3 & 11 high profile pre series


CH7 low profile pre series in progress



Courtesy of P Van Vaerenbergh, J Pasquaud, L Goirand




PRODUCTION – VACUUM CHAMBERS & OTHERS



January 2017 Factory acceptance for;

Photon absorbers







D. Coulon, Y. Dabin, Th. Ducoing, E. Gagliardini, Ph. Marion, F. Thomas


ABSORBERS WITH TEETH OPTIMIZED TO REDUCE THERMAL STRESSES


Teeth distribute the heat over a larger area





Teeth geometry optimized to reduce thermal stresses





D: Static Structural Maximum Principal Stress ANSYS Type: Maximum Principal Stress Unit: MPa R16.2 Time: 1 21/09/2015 09:20 53 Max 24 -5.6 - 15 -25 -35 Min Principal stress plot on Teethed absorber


D. Coulon, Y. Dabin, Th. Ducoing, E. Gagliardini, Ph. Marion, F. Thomas

Stress criteria < Yield strength




COLLIMATOR SHIELDING

50 CM LEAD LOCAL SHIELDING




COLLIMATOR FOR CH.#12 IN CELLS 13 AND 24






CURRENT TRANSFORMER & STRIPLINES





all in Ch.#12

- 1. H stripline
- 2. V stripline
- 3. Current transformer

all detailed designs ready CFTs by December 2016









ESRF

PRODUCTION - SUPPORTS



All supports in **Production phase**


Vacuum Chambers supports KURSTERS & BOSCH (NL)





Dipole supports KINKELE (D)


Magnets supports CASTELLINI (IT)





BEAM LOSS MONITORS : COMPACT, CHEAP, PERFORMING






sma & RJ-25

compact BLD is an in-house design extensively tested & optimized for ESRF usage 160 units in procurement costs: <550 € per unit

BLM is the full control & signal acquisition for 4 BLDs \rightarrow 40 units in procurement





1000 LARGE POWER SUPPLIES AND 1000 SMALL POWER SUPPLIES

T	Nama			IAL FIELI	D				DC					
Туре	Name					Electrica		Comment	PS OV/deciar					maxWatt
		quantity	-	-	attice				OVdesign	Imax	Watts Pnom		Watts	P total
	051	per cell		[T/m]		[kW]	[V]	[A]	factor				cell	cell
Quadrupole, mod. gradient	QF1	2	0.349	53.7		1.06	12.1	87.5	1.2	102	1167		2334	3152
Quadrupole, mod. gradient	QD2	2	0.266	51.5		0.86	9.8	87.5	1.2	106	966		1932	2836
Quadrupole, mod. gradient	QD3	2	0.216	46.5		0.74	8.4	87.5	1.2	117	843	1519	1687	3037
Quadrupole, mod. gradient	QF4	4	0.216	51.5		0.74	8.4	87.5	1.2	106	843	1238	3373	4952
Quadrupole, mod. gradient	QD5	2	0.212	52.5		0.86	9.8	87.5	1.2	104	966	5 1364	1932	2729
Total		12											11257	16705
Quadrupole, high gradient	QF6	2	0.36	95.2		1.42	15.7	90.4	1.1	99	1535	1857	3070	3714
Quadrupole, high gradient	QF8	2	0.48	96.2		1.66	18.6	89	1.1	98	1767	2139	3535	4277
Total		4											6605	7992
Dipole-Quadrupole, high field	DQ1	2	1.11	37.54	33.9	1.59	15.75	100.7	1.2	121	1729	2490	3458	4980
Dipole-Quadrupole, mod field	DQ2	1	0.77	37.04	33.7	1.38	17.0	81.0	1.2	97	1469	2116	1469	2116
Total Sextu Contracts in place by December 2016														
Sextupole, long	SF	2				1.01	11./	86	1.1	95	1111	. 1344	2222	2689
Total		6											6666	8066
Octupole	OF1-2	2	0.1			0.30	3.2	94	1.2	113	426	613	852	1226
Total		2											852	1226
27 Total PS power for one cell for main electromagnets							30.3	41.1						

30.3 KW KVA

	magnet	coils	type
corrector AC+DC (5 independent coils)	3	5	AC+DC
Sextupole, short correctors	6	6	DC

Total number of coils/cell


About 1000 DC-DC low voltage converters: the average channel power is around 1kW and a maximum of 2.3kW.

The stability requested will be 15ppm with a MTBF of more than 400 000 hours.

51

The integration in 32 cabinets will be designed with the Computer Services for redundancy and HOT-Swappability

ESRF



All contracts in place, girders in fabrication (first one arrived last week) 130 girders

All girders will be fully assembled before starting the shutdown for installation




PRODUCTION - GIRDERS



NORTEMECANICA (SP) 65

- Pre-series girders delivered


Series girder, 2 contracts production 8 every 5 weeks (total 129+1 spare)








GIRDERS ASSEMBLY






SEQUENCE OF MAGNET INSTALLATION




SEQUENCE OF VACUUM ASSEMBLY






CHARTREUSE TEST MODEL




The girder thermal behaviour is recorded In permanent and transient modes



The European Synchrotron

ESRF

CABLING AND PIPING IN THE SRTU – CROSS SECTION




Fluids' and cabling distribution: next optimization

- ✓ Optimization of the diameter for the SRE network (D80 to D50) to be confirmed
- Position of cabling according to services
- ✓ Cable trays Number of level
- ✓ Protection of cable trays on the upper part (footboards)
- ✓ Finalization of footbridges
- ✓ Support of baking facilities
- \checkmark Final optimization of the mechanical support for cabling and piping



OVERVIEW OF THE INFRASTRUCTURE IN THE TUNNEL (AS OF 22-09-2016)



"Standard cells" Design in progress

"**Specific cells**" C5 – C7 – C25 (RF)

"**Specific cells**" C13 - C24 (Collimator)


Injection zone TL2

3D layout in progress
(MEG)
3D - Girders
3D - Front end
3D - Straight section

And then drawings : For the piping For the cable trays



GENERAL OVERVIEW OF BUILDINGS (AS OF MAC4)



BUILDINGS FOR LOGISTICS : RESUME

	Building	Surface (m ²)	Duration	Main function
Creation of new buildings	ESRF1	~1100	Permanent	Pre-assembly, then Radio protection measurements + storage pending ASN decision After this stage: building suitable for storage or workshops
and services for storage, assembly and workers' areas	ESRF2 (A and B)	2 x 500 m²	Temporary	Storage of components
	ESRFx – Workers facilities	500	Temporary ~14 months rental during long shut down	Contractors' premises Surface for 50 people
Chartreuse hall is ready to be used	Chartreuse	1170	For the project	Pre-assembly of Dipoles Storage of girders after pre-assembly in B1
ID14 is available	ID14	440	For the project	Storage or test zone
ID08 is available and used by the RF group	ID8	300	For the project	Storage or test zone
These areas must be prepared just before the long SD	BM7 – BM24 – ID14	250	For the long shut down	Entrance point for transfer of girders from EXPH to the SRTU
Only in case of problems	B3 - Off site storage (_{if} required)	500	Temporary	Off-site storage of components
Storage of old devices, before the shutdown	ESRF10	200	Temporary	Temporary storage of old devices (currently stored in the TZ)
Storage – radio activation measurements	ESRF11-12-13	1500	Temporary	Except for ESRF12
Storage - RF Test stand	MTBS extension	300	Permanent	New RF test stand + storage



ESRF01 – ESRF02 A/B – WORKS IN PROGRESS





CIVIL WORKS IN PROGRESS











ESRF 1 & 2 - ASSEMBLY & STORAGE AREAS






DISMANTLING – INSTALLATION – PLANNING OVERVIEW RF Conditioning ining [INO LEVELING] - 3 Entry points to install the new girders ID Name **Dismantling** 2019 March 2019 April 2019 May 2019 June 2019 July 2019 August 2019 Septent 18 25 04 11 18 25 10 08 15 22 29 06 13 20 27 03 10 17 24 01 08 15 22 29 06 20 05 ESRF ZONE: 0-Milestone ESRF ALGE 1-MILESTONE FAL Girder Moving Installation RF Work ESRF ZONE: CELLS n° 4, 5, 6, 7 ESRF_ZONE: CELLS nº4 CELL04 CELL05 81 CELL06 F.Team 4 C. TEAM 4 TITTT CELL07 ESRF ZONE: CELLS n° 8, 9, 10, 11 F_ZONE: CELLS n°8, 9, 10, 11 CELL08 CF GANTRY CELL09 CELL10 CELL11 CRYOL ESRF_ZONE: CELLS n° 12, 13, 14, 15 ESRF ZONE: C CELL12 C. TEAM CELL13 INV CELL14 -CELL15 INV ESRF_ZONE: ESRF ZONE: CELLS n° 16, 17, 18, 19 CR3 CELL16 CELL17 CELL18 F.Team CELL19 F ZONE: CELLS nº20.21.22.23 ESRF_ZONE: CELLS n° 20,21,22,23 CELL20 CELL21 C TEAM CELL22 C. TEAM CELL23 C. TEAM 4 CR3 ESRF ZONE: CELLS n° 24.25.26.27 ESRF_ZONE: CELLS nº24,2 CELL24 CELL25 CELL26 GANTRY C. TEAM CELL27 C. TEA INV ESRF_ZONE: CELLS n° 28,29,30,31 ZONE CELL28 -----CELL29 INV FEEDER a FIFT CELL30 FITTER CELL31 F.Team CRYO ESRF_ZONE: CELLS nº 32,1,2, ESRF ZONE: CELLS n° 32,1,2,3 CELL 32 C. TEAM CELL01 CELL02 C. TEAM 1 CELL03 11 213 Vacation -& PSS [3]Dism. With Crane 6]Floor plate resine 9]Fluids SR 12]Vacuum SR 15] Testing FE-Bakeout [1]Dis. Old services [4]Civil Work [7]Gantry [10]Cabling SR 13]Bakeout SR FE-Ins+Cabling FE-Tests 14] ID Ins. [2]Rem. Old services [5]Floor plate ins 8]Girder entry 11]DQ2+SS ins. FE-Vacuum

ESRF

DISMANTLING + INSTALLATION HUMAN RESOURCES – ALL WORKS



PROGRESS IN THE PROCUREMENT (CONTRACTS)

		Contract signed & CFT in
		progress Sept. 2016
		In budget fraction
WP0	Management	41%
WP1	Beam dynamics	
WP2	Magnets	99%
WP3	Engineering	91%
WP4	Power suplies	48%
WP5	Radio-frequency (Big orders done in phase1	17%
WP6	Control	12%
WP7	Diagnostics	<mark>28</mark> %
WP8	Photon source	16%
WP9	Injector (EBS budget part)	65%
WP10	Vacuum	93%
WP11	Building & infrastrucure	18%
WP12	Reliability	0%
WP13	Safety	0%
	Sub total	64.1%



- Engineering Design virtually completed
- Procurement in full swing
- Delivery of all pre-series components almost completed (4 vacuum chambers still missing)
- Serial production for many components (magnets, vacuum components, supports, absorbers, girders etc...) proceeding well
- > Many installation activities (cabling, buildings etc) are being anticipated
- Schedule now heavily linked to external manufacturers!
- Logistic activities proceeding very well

Many thanks to all the ESRF staff for the great enthusiasm, support and achievements...



MANY THANKS FOR YOUR ATTENTION



