# Control-Command

Olivier Dalifard, Philippe Gauron, Jean-Claude Marrucho, Monique Taurigna

LAL



























### Control-command team organisation

- Control team: 4 people (4 C++, 1 Java developper, 1 Labview, 2 python, 1 sysadmin) with support of laboratory IT group for system & network administration
- Responsability area: DS development, acquisition PLC development, commissioning GUI, TANGO services, system & network infrastructure
- Development reference repositories on IN2P3 Gitlab through Mercurial
- Documentation : Atrium (content management system), trac (CC internal doc), gitlab (Markdown doc about code)



### **Network Interconnection**





| Network services access for users |                          |            |            |  |  |
|-----------------------------------|--------------------------|------------|------------|--|--|
| Service                           | Description              | Read       | Write      |  |  |
| eLog                              | User logs                | everywhere | everywhere |  |  |
| ArchivingRoot                     | Archiving                | everywhere | inside     |  |  |
| Machine status                    |                          | everywhere | inside     |  |  |
| SMTP from hardware                | Sending error mail       | -          | inside     |  |  |
| Atrium <b>ATRIUM</b>              | Project<br>documentation | everywhere | everywhere |  |  |
| Gitlab                            | Source code              | everywhere | everywhere |  |  |
| Matlab token                      | High-level GUI           | yes        | -          |  |  |
| GLPI ticket                       | Ticket management        | everywhere | everywhere |  |  |


### Control-command software

- Tests: hardware device servers are configured and tested on hardware, with equipment responsible if possible
- GUI specified with commissioning team and developed by CC group with 1 commissioning delegate, state: 80 % done, to validate
  - GUI developped in Taurus (Qt+TANGO): Laser, RF-Canon, Power supply, RF-section
  - GUI RF-modulator in Java
  - GUI developped in Labview for Vacuum, RF feedback motor
  - GUI for synchro done by users, diag to be done



### Test environment for commissioning team

- Several test environment have been provided forcommisioning tests
  - Commissioning team has Access to TANGO server, distinct from the real hardware, to allow test with MML and random values attributes through a TangoTest Device Server
  - Current installation of SimulatorDS simulating the real device servers TANGO attributes & commands
  - Commissioning laptops & testbed installed to test hardware with Device servers and validate them








# Commissioning GUI: Synchro




# Commissioning GUI: Vacuum














### Commissioning GUI: RF Feedback Motor






### Commissioning GUI: Power supply







# Commissioning GUI: RF Canon/Section,

Modulator






### Commissioning GUI: Photocathod Laser






### Data path from device to user





### Data Management

- Archiving
  - For machine 'administration': slow control (t°, current)
  - Uses ArchivingRoot with PyTangoArchiving (Archiving management) and egiga2m (web visualisation)
  - Tested, to validate
- Data Acquisition (high rate)
  - Device servers will directly provide data
  - Data will be accessible for High-level applications
    - Space disk estimation
      - Archiving: 46 Gb
      - Analysis: 5 Tb
      - X line: 40 Tb



### Postmortem organisation

- For control part
  - For the control part, this will be based on ArchivingRoot Snap to capture the machine state
  - PyAlarm Device Servers to evaluate conditions states
- Upside control part
  - PANIC alarm system : need to define the condition to enter postmortem
  - ArchivingRoot Snap : need to define device attributes to snap



## Commissioning schedule

| SubSystem                                 | End of installation | CC commissioning |  |
|---|---------------------|------------------|--|
| System and network                        | July 2018           | -                |  |
| Control room                              | September 2018      | -                |  |
| LINAC, Extraction<br>Line, Transfert Line | October 2018        | February 2019    |  |
| Ring                                      | February 2019       | May 2019         |  |
| FP cavity                                 | July 2019           | October 2019     |  |
| X line table 1                            | November 2018       | January 2019     |  |
| X line table 2                            | July 2019           | October 2019     |  |

- Identified risks
  - Disk space evaluation
  - GUI needs



### Conclusion

- Commissioning GUI: 80 % done, to validate, 20 % (diag) to be done (users)
- Current development on first commissioning step (LI+EL+TL):
  - 119 controlled devices
  - 1 device to provide for commissioning (UV camera)
  - 1 device to be delivered by supplier (laser)

| Status      | #devices | #DS level1 | #DS level2 | ThomX dev. | External dev. |
|-------------|----------|------------|------------|------------|---------------|
| Unchoosen   | 10       | 5          | 0          | 5          | 0             |
| To develop  | 12       | 8          | 1          | 7          | 2             |
| To validate | 34       | 9          | 6          | 5+5        | 5             |
| Tested      | 378      | 10         | 8          | 1+2        | 15            |



### Conclusion

- To be defined, depending on commissioning team needs:
  - discussion for synoptics needs & machine security
  - training on GUI and applications
  - Definition on alarm/warning threshold

Thank you for your attention and my acknowledgements to the CC team

